## Lake Sammamish Initiative: Status of Short-Term Actions

Project	Scope	April 1996	March 1997	September 1997	August 1998	December 1998	December 1999	December 2000	December 2001	December 2002	December 2003	December 2004
1. Valley Growers Nursery	storm water controls into future Park 'n Ride Lot	Site clean up and stabilization carried out by the City of Issaquah in June and July 1995; DOT and Metro scheduled to construct lot in 1996.	First phase has been completed. Runoff problems concerning livestock solved; area has been regraded and seeded. Second phase: Issaquah Parks and Metro Transit are conducting active negotiations; retrofitting has been funded by Metro Transit.	No change	No change	Area is being developed as park and ride lot by King County/ Metro. Final paving to be completed by 4/30/99.	Park & Ride lot is finished. Project is completed with stormwater ponds.					
2. Issaquah State Fish Hatchery	ery discharge from pond cleanings to Metro sanitary sewer diverting wastewater from creek and lake.	located for hatchery waste water diversion expenses. Metro advertised for a change in the water rights diversion point which would allow the hatchery to consume water (thus sending it to Renton treatment plant). Ok from Dept. of Ecology is pending. Cost	Dept. of Ecology. Hook-up fee to divert pond wash- ings to sewer sys- tem estimated at \$325,000. An- nual O& M ex- pected to be	Feasibility study of treatment and diversion alternatives being conducted; completion scheduled for October 1997.	study com- pleted in Spring '98. Final solution	Waste water treatment facility still being planned for implementation at the hatchery. The new facility will have a water re-use component as well as demonstrating new technology for waste water treatment.	struction of a so- lar aquatic water purification green- house was adver- tised by King	Civil has proceeded with initial design. the project was placed in a holding pattern in September 2000 when design and construction costs escalated. Any construction start date will be determined later	The project has been transferred to SWEES in KC		\$50,000 in WTD funding for an educa- tional koisk was provided to the Friends of the Issaquah Salmon Hatch- ery (FISH) in 2003. Installa- tion to be com- pleted in first quarter of 2004.	Completed.

Project	Scope	April 1996	March 1997	September 1997	August 1998	December 1998	December 1999	December 2000	December 2001	December 2002	December 2003	December 2004
3. Sunset Quarry	Correct runoff problems generated by quarry operations	Minimum grading fees are being paid in order that permits do not expire. Work to reroute Tibbetts Creek/construct additional holding ponds has not been initiated to date. Private / Public mitigation partnership is being evaluated.	Pacific Topsoils has leased 50 acres of the site. The company is interested in correcting runoff problems and has hired a consultant to develop plans. Dept. of Ecology and Dept. of Development and Environmental Services are working with company to develop management plan. King County Parks is negotiating to purchase the remaining 70 acres (no mitigation needed on this part of the property).	site mitigation for 50 acres is underway. King County Parks has final review of management	No change	ties not needing reclamation have been acquired.	Restoration plan was resubmitted to DDES in October 1999 for approval.	from property owner Pacific Topsoils; and (2) clarification of	revised reclama- tion plan after Pacific Topsoils failed to respond to requests for supplemental		revised their operating plan to allow the continuation of topsoil processing. A large portion of the processing area was paved in 2003 and PTI plans to monitor runoff to confirm compliance with the lake protection standards. Inspections have shown these drainage facilities are functioning adequately, even during large storm events. The upper portion of the site,	lished. A sig- nificant amount of ESC was added to the

	Project	Scope	April 1996	March 1997	September 1997	August 1998	December 1998	December 1999	December 2000	December 2001	December 2002	December 2003	December 2004
4	. Bianca Mine	Stabilize eroding mine spoils on Tibbetts Creek tributary	King County capital project: design and permits 1995-1996; construction in 1997. Cost estimated at \$620,000.	County has com-	Issaquah evaluating cost share options with King County.		Cost sharing currently being explored between East Village development and Corps of Engineers.	The City of Issaquah completed a development agreement with Intracorp for the Cougar Mountain East Village development to take ownership of this property. City is working with the Corps of Engineers through the Lake Washington Ecosystem Restoration Study to address bank stabilization and habitat improvement options for this property. A feasibility study is underway.	Project still under evaluation	City is working with Intracorp on developing a stabilization plan per the developer agreement. Corps of Engineers involvment ended after City determine that project could be implemented more quickly under a City-Intracorp funded project.	City and Intra- corp success- fully completed the Bianca Mine Stabilization Project in No- vember at a cost of \$200k. City to monitor and maintain site for several years to ensure plant survival.	Monitoring and maintenance continue.	Monitoring and maintenance continue.
5	. Interpace Mine	Stabilize eroding mine spoils on Tibbetts Creek tributary	SWM is currently preparing preliminary project scope and cost estimates; dependent on geotechnical analysis. SWM will coordinate with land owner for solution.	Preliminary scope and cost esti- mates complete. The project is on the King County CIP list for fund- ing through a 1998 bond.	No change	'99 if bond goes through.	Since problem is on private property and the result of owners actions, a cost share remedy will be offered. Offer not extended to owner - awaiting prioritization from watershed group.	Project was proposed to the US Army Corps of Engineers for cost-sharing, but was recently denied. Project will likely be dropped.	No change.	No change.		operating site and has applied for a sand and gravel permit. They have installed erosion control, but the site is still a significant source of sediment to Tibbetts Creek.	Santana Trucking has implemented some ESC controls that are minimally effective. New plans as required under the periodic review process with DDES have not yet been submitted. A number of water quality complaints were received about this site.

	Project	Scope	April 1996	March 1997	September 1997	August 1998	December 1998	December 1999	December 2000	December 2001	December 2002	December 2003	December 2004
6	Program for New Develop- ment		program. Position was grant funded in 1995; \$80,000 was budgeted for position starting in	King County sub- basin dedicated inspector in 1997. Contractor educa- tion and coordina-	County Water	Proposed in DDES budget through new fee ordinance for continuation in 1999.	4 TESC field inspectors are now funded through fee ordinance and ESA. One continues to be dedicated to Lake Sam.	gram continues in King County and	No change	area annexed by City of Bellevue. TESC program continues to inspect permits issued by County. TESC inspection for City permits not included in ILA's.	poration of the City of Sammamish and annexations by Issaquah on the eastern side of the lake, and the annexation by Bellevue on the western		King County no longer has an "enhanced" ESC program as all DDES inspectors are responsible for ESC inspections on individual sites. King County inspection activities in the Lake Sammamish basin continue to be very limited as a result of annexations and incorporations.

Project	Scope	April 1996	March 1997	September 1997	August 1998	December 1998	December 1999	December 2000	December 2001	December 2002	December 2003	December 2004
7. Basin- wide edu- cation program	Continue and expand education programs in all 4 jurisdictions to inform residents of household best management practices and source controls	Media campaign; bus placards; real estate training; new resident packets; \$150,000 per year.	focusing on best management practices and	Program continuation proposed in King County Water and Land Resources 1998 budget.	Proposed for continuation in WLRD budget for 1999 and also included in Issaquah, Bellevue, and Redmond budget proposals.		Education activities continue throughout the basin and in the Cities of Issaquah, Bellevue & Redmond. In addition, a stewardship program has been active in the Sammamish Basin during 1999.	No Change—stewardship services were not given to the City of Sammamish and most of the ELS basin		Stewardship program is active in the Issaquah Basin with ongoing education activities provided by both the City of Issaquah and King County Water and Land Resources Division. City of Redmond partnered with King Co in presenting a series of three workshops within Lake Sammamish Basin on Natural Yard Care. City of Redmond continues city-wide effort in volunteer stewardship, water conservation education, Salmon Watchers Program, and recycling.	Issaquah and King County WLR are erecting interpretive sign at restoration sites. City of Issaquah has an active volunteer water quality monitoring program. A citizen/agency workgroup called Issaquah Basin Action Team (IBAT) to promote education and outreach in the basin. King County WLR works collaboratively with Sammamish cities to work with landowners to restore	WLR erected interpretive signs at restoration sites. A citizen/agency workgroup called Issaquah Basin Action Team (IBAT) to promote education and outreach in the basin. King County WLR works collaboratively with Sammamish cities to work with landowners to restore streamside native vegetation. Natural Yard Care

Project	Scope	April 1996	March 1997	September 1997	August 1998	December 1998	December 1999	December 2000	December 2001	December 2002	December 2003	December 2004
8. Sensitive Lake Standards for New Develop- ment	control (50% removal of TP) into King County Surface Water Design	Already adopted in King County for Issaquah Creek Basin. For remainder of watershed, public rule takes effect in three months. Continuing evaluation incorporated into Task Force Model.	King County final drainage manual is in review; adoption of 50 percent total phosphorus lake protection standard for KC portion is expected in 1997. Standard in use in Issaquah for large developments via permit conditions; in Redmond through SEPA; no proposal in Bellevue at this time.	in the non- Issaquah Creek drainage basin in King County to extent possi- ble. Manual adoption ex- pected by end of 1997 or first	mamish Basin. Adopted in June '98 as part of revised Design Manual Ordinance for all of King	Done	Implementation continues.	No change	No change	No change.	No change.	No change.
9. Kelly Ranch	Develop and implement farm management plan; fence and re-vegetate banks of Tibbetts Creek.	King Conservation District developed plan July 1995; homeowner installed partial fence.	Property is for sale. Several interested parties have come forward including a condominium developer and East Village developer.	No change	No change.	Property now annexed to City of Issaquah. City is investigating riparian protection options.	City of Issaquah is in discussion with Kelly's about conservation and construction easements along both sides of Tibbetts Creek in order to implement improvements as part of the Tibbetts Creek Greenway project.	Owner has refused a conservation easement, but the City is still pursuing a construction easement in the belief that the construction investment will be protected through the City's Sensitive Areas Ordinance.	toration work at Kelly Ranch was included in De- veloper Agree- ment between Cougar Moun- tain East Village (Intracorp) and City of Issaquah. \$100k. Use of	restoration and buffer en- hancements into Tibbetts Creek Green- way Project – Tibbetts Manor Reach, sched- uled for con- struction in	The Kelly Ranch was included in the 2003 Tibbetts Creek Green- way Project stream restora- tion project at Tibbetts Valley Park. This \$760,000 City of Issaquah project restored about 1500 feet of stream. The work on the Kelly Ranch was not as ex- tensive as the work in the Park. However, past concerns about water quality impacts from the Kelly Ranch horses is largely gone as he only has a few horses left.	Monitoring of the stream restoration project continues.

Project	Scope	April 1996	March 1997	September 1997	August 1998	December 1998	December 1999	December 2000	December 2001	December 2002	December 2003	December 2004
10. Weowna Park	by Phantom Creek by re- constructing stream channel	City authorized action October 1995; ILA with County Parks; Task Force advising design options; cost dependent upon final design. MOU signed between Bellevue and King County for cost share.	1997. Construc-	Public evaluation of final design alternatives completed in Summer 1997.	Trail work began in 1997. Bellevue currently working on final construction.	Completed.						
11. Idylwood Creek	age problems and bank ero- sion along	Evaluation and design 1995-1996; County coordination with Bellevue and Redmond. Still in progress.	Divided into two parts:  1. Severe bank erosion has occurred in several locations; city drainage has been jeopardized. The area was stabilized by the City of Redmond during the summer of 1996.  2. A basin level project will be developed in spring/fall 1997 (Idylwood Park); construction expected in mid-1998.	No change	Most severe area being addressed.	Enhanced design report completed on entire basin and includes control of erosion as well as fish passage improvements.	Stormwater Facilities Plan for Idylwood Creek completed by RW Beck. Includes evalutation of alternatives for a high-flow by-pass, in-stream & riparian zone restoration & stabilization, and fish passage under West Lake Sammamish Parkway. High-flow by-pass and Phase 1 (Idylwood Park) of instream habitat improvements & bank stabilization scheduled for construction in 2001.	cludes high flow bypass, fish passage im- provements un- der West Lake Sammamish Parkway and modifications to Idlywood Creek downstream from WLSP. HPA from WSDFW has been approved. Biological as- sessment has	Proceeding as forecast. NMFS has approved the project. Advertising for bids in mid-March 2002 and anticipate issueing the notice to proceed in June.	Construction of 3500 If of by-pass pipe, culvert improvements for fish passage and 700 feet of channel reconstructed substantially completed in Dec 2002 at cost of approx \$3.5 mil. Monitoring plan forthcoming.	Monitoring plan for previous work scheduled for April 2004. Preliminary design in progress for improvements to 1700 If of channel in upper reach. Construction anticipated in 2005 with funding from Clean Water Fund Loan. Several easements have been granted by private property owners. City of Redmond negotiating for remaining easements.	of 2005. Final Design and permitting in progress for improvements to 1700 If of channel in up- per reach. Construction anticipated in summer of 2005 with fund- ing from Clean Water Fund Loan. Several easements have been

Project	Scope	April 1996	March 1997	September 1997	August 1998	December 1998	December 1999	December 2000	December 2001	December 2002	December 2003	December 2004
12. Regional Stormwater Treatment Feasibility Study	this study is to determine the feasibility of developing a						Grant funding (\$250,000) was obtained from US EPA in fall 1999. We are currently in the process preparing an RFP to hire a consultant to assist with the project.	and budget for the project should be final-	Work was initi-	Contractor has completed a draft report. Preliminary assessment indicated that regional treatment is not a feasible option at this time. Final report will be prepared in Spring 2003.	The final study was published and a new scope of work developed for unexpended grant funds. The new scope of work outlines a process to determine the treatment effectiveness of water quality facilities in the Lake Sammamish basin that are built in compliance with the Lake Protection Standards. Their phosphorous removal goal is implemented through stormwater treatment facilities, including wetponds and sand filters and the study will try to determine if these treatment facilities actually achieve the goal.	Work on the treatment effectiveness study continues. Completion expected in April, 2005.