



Quarterly Project Status

October 24, 2007

Vashon-Maury Island Water Resources Evaluation

October 24, 2007



Quarterly Review

- Ongoing monitoring overview
- WRE report update
- Modeling update
- Budget
- Next Quarter

October 24, 2007



Island Monitoring

- Precipitation & Stream gauging
 - Telemetry coming soon
- WL survey done in July/August
 - 24 sites
- Stream WQ sampling
 - 7 sites
 - Sampling ends in December
- Exempt well metering
 - Next slide

October 24, 2007

Exempt Well Metering

Range of averaged daily usage from April – September
18.2 to 815.9 GPD (gallons per day)

Monthly
Averages:


May: 122.8

June: 232.1

July: 337.8

Aug: 326.3

Sept: 231.6



October 24, 2007



Island Monitoring cont'd

- Water Quality monitoring (July-August)
 - Environmental indicators at 19 long-term sites
 - Arsenic, Chloride and Nitrate+Nitrite
 - Baseline parameters at monitoring wells
 - Inorganics, Nutrients & Metals
 - Cl, F, SO₄, Si, Tot P, Tot N, N+N, NH₃, Ortho P plus metals
 - Only 3 sites sampled due to sediment problems

October 24, 2007



Island Monitoring cont'd

■ Proposing 4 MW locations

- 1 site in the Qvr/Qal
 - Within Judd Creek
 - Location off 111th Ave SW
- 1 site in Deeper Units
 - Estimated depth to ~300+ feet
 - Location at Valley Center Park-n-Ride
- 2 sites in the Qva
 - Both within Judd Creek basin, north and south

■ Map (next slide)


October 24, 2007

Monitoring Well Sites

Proposing 4 locations:

1. Qvr/Qal
-off 111th Ave SW
2. Deeper Units
-Valley Center P-n-R
3. Qva
-off SW 188th St
-Island Center Forest Area
4. Qva
-off SW 220th St
-Paradise Ridge Park ?

October 24, 2007





WRE Reports Update

- Next report
 - Workplan update - *almost complete*
- Completed
 - Final report to Ecology on Watershed Grant activities
 - WRE Data Reports
 - Available via the web
<http://dnr.metrokc.gov/wlr/wq/vashon-island/index.htm>

October 24, 2007



WRE Phase II Modeling

- Working on Next Steps
- Scenarios to follow
- Timeline:
 - Next Steps: November/December
 - Scenarios: after completion of the Next Steps

October 24, 2007



WRE Modeling: Future Scenarios

- Population growth – effects of increased pumping (no new wells).
- Summer low flow – effects of withdrawals focused on May-October (no new wells).
- Climate Change – effects of changing rainfall and temperature on recharge.
- Build-Out – New exempt wells
 - Utilizing Bob Powell's build-out for locations
 - *Draft* VMI Green Print Focus Areas

October 24, 2007




Budget

- Project budget for 2007 is \$314,479
 - expenditures to date: \$198,308
 - 63% of budget
- Future expenditures
 - Additional Monitoring wells ~ \$100K
 - Activity scheduled for November

October 24, 2007

Next Quarter

- Continued activities
 - Gauging/monitoring
 - New MW wells
 - Modeling



October 24, 2007