

# Contents

---

<b>Executive Summary</b> .....	<b>1</b>
Project Need .....	1
Existing System .....	1
Regulatory Requirements.....	3
Project Objectives.....	3
Proposed Facilities.....	4
Evaluation of Alternatives.....	4
Preferred Alternative .....	5
Environmental Process.....	12
Project Implementation .....	12
Project Schedule.....	12
Permits .....	14
Estimated Costs and Rate Impacts .....	14
<b>Chapter 1. Introduction</b> .....	<b>1-1</b>
1.1. Project Description .....	1-1
1.2. Project Background .....	1-1
1.2.1. Denny Basin Characteristics .....	1-3
1.2.2. Planning History.....	1-3
1.2.3. Project Evolution.....	1-5
1.3. Report Organization .....	1-9
Chapter 1. Introduction.....	1-9
Chapter 2. Project Overview.....	1-9
Chapter 3. Project Background Information.....	1-9
Chapter 4. Future Conditions.....	1-9
Chapter 5. CSO Control Regulatory Requirements.....	1-9
Chapter 6. Evaluation of Principal Alternatives .....	1-9
Chapter 7. Environmental Assessment of Principal Alternatives .....	1-9
Chapter 8. Preferred CSO Control Alternative Selection .....	1-9
Chapter 9. Preferred Alternative Refinement .....	1-10
Chapter 10. Final Project Configuration .....	1-10
Chapter 11. Public Participation.....	1-10
Chapter 12. Implementation Plan .....	1-10
<b>Chapter 2. Project Overview</b> .....	<b>2-1</b>
2.1. City of Seattle’s Phase 1 Project.....	2-1
2.2. City of Seattle’s Phase 2 Project.....	2-1
2.3. King County’s CSO Control Project.....	2-2
<b>Chapter 3. Background Information</b> .....	<b>3-1</b>
3.1. Existing Environment .....	3-1
3.1.1. Earth Resources.....	3-1
3.1.2. Air Resources .....	3-2
3.1.3. Water Resources.....	3-2

---

3.1.4. Biological Resources .....	3-2
3.1.5. Energy.....	3-3
3.1.6. Environmental Health.....	3-3
3.1.7. Noise.....	3-4
3.1.8. Parks and Recreation.....	3-4
3.1.9. Aesthetics .....	3-4
3.1.10. Historical and Cultural Preservation .....	3-5
3.1.11. Transportation.....	3-5
3.1.12. Public Services and Utilities.....	3-5
3.1.13 Sensitive Areas.....	3-6
3.2. Population and Land Use.....	3-6
3.2.1. Population .....	3-7
3.2.2. Land Use.....	3-7
3.3. Existing Wastewater System .....	3-7
3.3.1. West Point Treatment Plant .....	3-8
3.3.2. Elliott Bay Interceptor.....	3-14
3.3.3. Interbay Pump Station.....	3-14
3.3.4. Denny Way Regulator Station and Outfall .....	3-14
3.3.5. Lake Union Tunnel .....	3-17
3.3.6. Dexter Regulator Station .....	3-17
3.3.7. City of Seattle's Lake Union Conveyance and CSO Control System .....	3-17
3.3.8. Denny Local Pipeline.....	3-18
3.4. CSO Flows and Waste Loads .....	3-18
3.4.1. 1988 Baseline CSO Flow Volumes .....	3-18
3.4.2. CSO Waste Loads.....	3-18
3.5. Current West Point Treatment Plant Performance.....	3-21
3.6. Current West Point Biosolids Disposal Methods.....	3-21
3.7. Untreated or Partially Treated Discharges.....	3-22
3.7.1. West Point Treatment Plant .....	3-24
3.7.2. Combined Sewer Overflows .....	3-24
3.8. Receiving Water Characteristics .....	3-24
3.8.1 Lake Union .....	3-24
3.8.2 Elliott Bay .....	3-25
3.9. Infiltration/Inflow Evaluation .....	3-26
3.10. Approved Ecology CSO Control Plan .....	3-27
<b>Chapter 4. Future Conditions.....</b>	<b>4-1</b>
4.1. Population and Land Use.....	4-1
4.1.1. Future Population Growth.....	4-1
4.1.2. Future Major Land Use Development.....	4-2
4.2. Projected Flows .....	4-2
4.2.1. 1998 CSO Conditions.....	4-2
4.2.2. Impact of CSO Flows on West Point Treatment Plant .....	4-3
4.3. Influent CSO Waste Loads .....	4-4
4.3.1. Total Suspended Solids .....	4-4
4.3.2. Settleable Solids .....	4-4

4.3.3. Impact of CSO Waste Loads on West Point Treatment Plant.....	4-5
<b>Chapter 5. CSO Regulatory Requirements.....</b>	<b>5-1</b>
5.1. Clean Water Act Requirements.....	5-1
5.2. USEPA CSO Control Policy Requirements .....	5-2
5.2.1. Control Policy Objectives .....	5-2
5.2.2. Nine Minimum Controls .....	5-2
5.2.3. Long-Term CSO Control Plan.....	5-3
5.3. Washington’s Water Pollution Control Law.....	5-5
5.4. Ecology Water Pollution Control Regulations.....	5-5
5.4.1 NPDES Permit Program.....	5-6
5.4.2. Regulation of CSO Facilities.....	5-6
5.4.3. Water Quality Standards.....	5-8
5.4.4. Sediment Standards.....	5-10
5.5. Other Regulatory Requirements .....	5-10
5.5.1. 1996 West Point NPDES Permit.....	5-10
5.5.2. NOAA Settlement and the Elliott Bay/Duwamish Restoration Program.....	5-11
<b>Chapter 6. Alternative Development .....</b>	<b>6-1</b>
6.1. Approaches to CSO Control.....	6-1
6.2. Group 1 - Partial Sewer Separation Alternative.....	6-3
6.3. Group 2 - Storage and CSO Treatment Alternatives .....	6-6
6.3.1. Outfall Evaluation.....	6-7
6.3.2. Alternative 2--Federal CSO Control Policy.....	6-15
6.3.3. Alternative 3 - CSO Treatment for Intermittent Discharge Plants .....	6-17
6.3.4. Alternative 4 - CSO Treatment for Continuous Discharge Plants .....	6-20
6.4. Group 3 - Storage and Conveyance Alternatives.....	6-22
6.4.1. Alternative 5 - Federal CSO Control Policy .....	6-22
6.4.2. Alternative 6 - State CSO Control Requirements .....	6-23
6.5. Summary of Alternatives.....	6-24
<b>Chapter 7. Environmental Assessment.....</b>	<b>7-1</b>
7.1. Earth Resources .....	7-2
7.1.1. Construction.....	7-2
7.1.2. Operation.....	7-2
7.2. Air Resources.....	7-2
7.2.1. Construction.....	7-2
7.2.2. Operation.....	7-5
7.3. Water Resources.....	7-5
7.3.1. Construction.....	7-5
7.3.2. Operation.....	7-6
7.4. Biological Resources.....	7-7
7.4.1. Construction.....	7-7
7.4.2. Operation.....	7-8
7.5. Energy .....	7-10

7.5.1. Construction.....	7-10
7.5.2. Operation.....	7-10
7.6. Environmental Health .....	7-10
7.6.1. Construction.....	7-10
7.6.2. Operation.....	7-10
7.7. Noise .....	7-11
7.7.1. Construction.....	7-11
7.7.2. Operation.....	7-12
7.8. Parks and Recreation .....	7-12
7.8.1. Construction.....	7-12
7.8.2. Operation.....	7-12
7.9. Aesthetics.....	7-12
7.9.1. Construction.....	7-12
7.9.2. Operation.....	7-12
7.10. Historical and Cultural Preservation.....	7-13
7.10.1. Construction.....	7-13
7.10.2. Operation.....	7-13
7.11. Transportation.....	7-13
7.11.1. Construction.....	7-13
7.11.2. Operation.....	7-14
7.12. Public Services and Utilities .....	7-14
7.12.1. Construction.....	7-14
7.12.2. Operation.....	7-14
7.13. Sensitive Areas .....	7-14
7.13.1. Construction.....	7-14
7.13.2. Operation.....	7-15
7.14. Land and Shoreline Use.....	7-15
7.14.1. Construction.....	7-15
7.14.2. Operation.....	7-15
<b>Chapter 8. Preferred CSO Control Alternative Selection .....</b>	<b>8-1</b>
8.1. Evaluation of Control Performance .....	8-1
8.1.1. Performance Evaluation Methodology .....	8-1
8.1.2. Performance of Partial Separation Alternative.....	8-4
8.1.3. Discharge Frequency and Volume .....	8-5
8.1.4. Total Suspended Solids Removal .....	8-8
8.1.5. Treated Effluent Settleable Solids.....	8-8
8.1.6. Fecal Coliform Levels.....	8-11
8.2. Economic Factors .....	8-11
8.2.1. Capital Costs .....	8-11
8.2.2. Operation and Maintenance Costs .....	8-13
8.2.3. Present Worth Costs .....	8-14
8.2.4. Cost-Effectiveness .....	8-15
8.3. Technical Factors.....	8-20
8.3.1. Construction Risk and Difficulty.....	8-20
8.3.2. Operability.....	8-20
8.3.3. Implementability.....	8-22

8.4. Environmental Factors.....	8-22
8.4.1. Recreational Impacts .....	8-22
8.4.2. Impacts to Fish and Shellfish .....	8-22
8.4.3. Water Quality Impacts .....	8-22
8.4.4. Traffic Impacts .....	8-24
8.5. Selection of Preferred Project Configuration.....	8-24
<b>Chapter 9. Preferred Alternative Refinement .....</b>	<b>9-1</b>
9.1. CSO Control Alternative Refinement .....	9-1
9.1.1. Original Preferred CSO Control Alternative .....	9-1
9.1.2. New CSO Control Refinements Considered.....	9-2
9.1.3. Revisions to Estimated Flows .....	9-5
9.2. Alternative Elliott West Outfall Location.....	9-5
9.2.1. Elliott West Outfall Configuration Alternatives.....	9-5
9.2.2. Dilution Modeling .....	9-6
9.2.3. Modified System Alternative Configurations .....	9-9
9.2.4. Evaluation of Modified Alternatives.....	9-13
9.2.5. Final Preferred Elliott West Outfall Location and Configuration .....	9-21
9.3. Alternative Denny CSO Outfall Extension Configuration.....	9-21
9.3.1. Denny Way CSO Outfall Extension Configuration Alternatives.....	9-22
9.3.2. Denny Way CSO Outfall Extension Alternative Evaluation .....	9-22
9.3.3. Preferred Denny Way CSO Outfall Extension Configuration.....	9-26
9.4. Treated Effluent Discharge System.....	9-26
9.4.1. Gravity Effluent Discharge Alternatives.....	9-26
9.4.2. Treated Effluent Discharge System Alternatives Evaluation .....	9-28
9.5. Modified Preferred Alternative.....	9-29
<b>Chapter 10. Final Project Configuration .....</b>	<b>10-1</b>
10.1 Overall System Operation .....	10-1
10.1.1 Nonstorm Events .....	10-1
10.1.2 Tunnel Storage Mode .....	10-1
10.1.3 CSO Treatment Mode.....	10-4
10.1.4 Overflow Mode.....	10-4
10.1.5 Tunnel Drawdown Mode.....	10-7
10.1.6 Emergency Mode .....	10-7
10.2 System Hydraulics .....	10-7
10.2.1 Hydraulic Assumptions .....	10-7
10.2.2 System Flows.....	10-10
10.2.3 Hydraulic Model Results .....	10-10
10.2.4 Hydraulic Profile.....	10-15
10.2.5 Treated CSO Discharge Volume and Frequency.....	10-15
10.3 Configuration of Project Components.....	10-31
10.3.1 South Lake Union Conveyance Facilities.....	10-31
10.3.2 Seattle Valley Street Connection and Conveyance Facilities (Phase 2) .....	10-39
10.3.3 Denny Area Conveyance Facilities.....	10-39

10.3.4 Mercer Street Tunnel .....	10-63
10.3.5 Elliott West CSO Control Facility .....	10-77
10.3.6 New Outfall and Existing CSO Outfall Extension.....	10-94
10.4 Operation and Maintenance Staffing Requirements .....	10-100
10.5 Predicted System Performance .....	10-101
10.5.1 Floatable Materials Control.....	10-101
10.5.2 Total Suspended Solids Reduction.....	10-102
10.5.3 Settleable Solids.....	10-110
10.5.4 Receiving Water Quality .....	10-114
10.6 Proposed NPDES Permit Requirements.....	10-116
10.6.1 Total Suspended Solids Removal .....	10-116
10.6.2 Suspended Solids Monitoring.....	10-116
10.6.3 Settleable Solids.....	10-116
10.6.4 Fecal Coliform .....	10-116
10.6.5 Residual Chlorine .....	10-116
10.6.6 Fecal Coliform and Chlorine Residual Sampling and Monitoring.....	10-117
<b>Chapter 11. Public Participation .....</b>	<b>11-1</b>
11.1. Process to Date .....	11-1
11.2 Joint SEPA/NEPA Document.....	11-2
11.3 Future Public Participation Activities.....	11-3
<b>Chapter 12. Implementation Plan.....</b>	<b>12-1</b>
12.1 Project Schedule .....	12-1
12.1.1 Planning.....	12-1
12.1.2 Preliminary Design.....	12-3
12.1.3 Final Design.....	12-3
12.1.4 Construction Permit Acquisition and Contract Document Preparation .....	12-3
12.1.5 Construction.....	12-3
12.1.6 Basis for Schedule .....	12-4
12.2 Estimated Costs and Rate Impacts.....	12-6
12.2.1 Preferred Alternative.....	12-7
12.2.2 Partial Separation and Storage - Alternative 2 .....	12-9

## Tables

Table ES-1. Performance Standards for Proposed Facilities .....	8
Table ES-2. Proposed Facilities Facilities and Specification .....	9
Table ES-3. Estimated Project Cost - Preferred Alternative .....	15
Table 3-1. West Point Treatment Plant Capacity.....	3-12
Table 3-2. West Point NPDES Effluent Limitations <sup>a</sup> .....	3-13
Table 3-3. Summary of 1996 West Point Performance and NPDES Effluent Limits (January through December 1996).....	3-23
Table 3-4. King County CSO Control Projects.....	3-28
Table 4-1. Project Area Population.....	4-1
Table 4-2. Annual Denny CSO Volumes .....	4-3

Table 4-3. 1996 West Point Treatment Plant Flows.....4-5

Table 4-4. Final Effluent TSS Concentrations During West Point CSO Events During 1996 .....4-6

Table 6-1. Discharge Requirements for CSO Control Alternatives.....6-2

Table 6-2. CSO Control Alternatives Summary .....6-25

Table 7-1. Construction Duration of Partial Separation and Storage Alternative .....7-3

Table 7-2. Construction Duration of CSO Storage and Treatment Alternative .....7-4

Table 8-1. CSO Treated Discharge Performance Comparison .....8-2

Table 8-2. Characteristics of King County Design Storms .....8-4

Table 8-3. Peak Flows Projected for Each Design Storm .....8-4

Table 8-4. Total Project Capital Costs (in millions) for CSO Control Alternatives.....8-13

Table 8-5. CSO Storage and Treatment Operation and Maintenance Costs .....8-14

Table 8-6. Present Worth Project Cost Comparisons (in millions).....8-15

Table 8-7. Cost of Annual CSO Volume Discharge Reduction (in millions).....8-18

Table 8-8. Cost of Suspended Solids Removal .....8-18

Table 8-9. Technical Factors.....8-21

Table 8-10. Environmental Factors.....8-23

Table 9-1. CSO Control Performance Comparison .....9-14

Table 9-2. Total Project Capital Costs (in \$millions) for CSO Control Alternatives.....9-15

Table 9-3. CSO Storage and Treatment Operation and Maintenance Costs (in \$thousands) .....9-16

Table 9-4. Present Worth Project Cost Comparisons (in millions).....9-17

Table 9-5. Cost of Annual CSO Volume Discharge Reduction (in \$millions).....9-18

Table 9-6. Cost of Annual CSO Suspended Solids Removal.....9-18

Table 9-7. Technical Factors Comparison.....9-19

Table 9-8. Comparison of Environmental Factors.....9-20

Table 9-9. Effluent Discharge System Alternative Costs (in \$millions).....9-28

Table 10-1. Peak Hydraulic Grade Line Elevations .....10-16

Table 10-2. Peak Flows, cfs.....10-17

Table 10-3. Flow Conditions Based on King County Modeling of 1978-1997 Actual Rainfall Data .....10-23

Table 10-4. Design Criteria Table for South Lake Union Pipelines.....10-32

Table 10-5. Denny Area Conveyance Facilities .....10-50

Table 10-6. Proposed Staffing of Denny Way/Lake Union Facilities... ..10-101

Table 10-7. System-wide TSS Removal.....10-104

Table 10-8. Fecal Coliform Concentrations at Chronic Mixing Zone Boundary.....10-115

Table 12.1. Estimated Project Cost - Preferred Alternative .....12-8

Table 12.2. Preferred Alternative - CSO Storage and Treatment Component Rate Impact .....12-9

Table 12.3. Estimated Project Construction Cost - Alternative 2, Partial Separation and Storage.....12-10

Table 12.4. Alternative 2 - Partial Separation and Storage Component Rate Impact.....12-11

## Figures

Figure ES-1. West Facilities Servicing the Denny Basin and Lake Union .....	2
Figure ES-2. Proposed and Existing Facilities .....	6
Figure ES-3. Overall Project Schedule.....	13
Figure 1-1. Project Vicinity Map.....	1-2
Figure 1-2.. Basins Draining to Denny Way Regulator Station.....	1-4
Figure 3-1. West Facilities Servicing the Denny Basin and Lake Union.....	3-9
Figure 3-2. City of Seattle East Lake Union Existing Wastewater System .....	3-11
Figure 3-3. Flow Schematic of the Denny Way Regulator Station.....	3-16
Figure 3-4. Relationship Between TSS and CSO Flow Volumes at CSO Regulators and Carkeek Treatment Plant .....	3-20
Figure 6-1. Denny Partial Separation Sub-Basins.....	6-5
Figure 6-2. Outfall Alternatives.....	6-8
Figure 6-3. Drift Card Recovery Percentages .....	6-11
Figure 6-4. Treated Outfall Discharge Flow (mgd) Assuming “End of Pipe” Fecal Coliform Level of 400/100 mL.....	6-13
Figure 8-1. Annual Discharge Events at Denny Regulator .....	8-6
Figure 8-2. Annual Discharge Volume (Million Gallons Per Year) .....	8-7
Figure 8-3. Annual System-Wide TSS Removal.....	8-9
Figure 8-4. Settleable Solids Discharge to Elliott Bay .....	8-10
Figure 8-5. Fecal Coliform Level at Edge of Chronic Mixing Zone .....	8-12
Figure 8-6. Total Present Worth Cost of Denny Way CSO Control Alternatives .....	8-16
Figure 8-7. Cost Effectiveness - CSO Volume Reduction (Based on 1998 Conditions) ..	8-17
Figure 8-8. Cost Effectiveness - Suspended Solids Removal (Based on 1998 Conditions).....	8-19
Figure 9-1. Preferred CSO Control Alternative 3 .....	9-3
Figure 9-2. Elliott West Outfall Location Alternatives .....	9-7
Figure 9-3. Modified Alternatives 3A and 3B.....	9-11
Figure 9-4. Denny Way CSO Outfall Extension Alternative .....	9-23
Figure 10-1. Non- Storm Flow Schematic .....	10-2
Figure 10-2. Tunnel Storage Flow Schematic .....	10-3
Figure 10-3. Treated Discharge Flow Schematic .....	10-5
Figure 10-4. Flows in Excess of Design Storm 6 Flow Schematic.....	10-6
Figure 10-5. Tunnel Drawdown Flow Schematic.....	10-8
Figure 10-6. Emergency Condition Flow Schematic .....	10-9
Figure 10-7. West Flow Stream Influent Hydrograph – Design Storm 6 .....	10-11
Figure 10-8. East Flow Stream Hydrograph Design Storm 6 .....	10-12
Figure 10-9. System Total Influent Flow Hydrograph - Design Storm 6 .....	10-13
Figure 10-10. System Total Treated Discharge and Diverted Hydrographs – Design Storm 6.....	10-14
Figure 10-11. Hydraulic Profile .....	10-18
Figure 10-12. Variation of Annual Inflow to the Project and Discharge to Elliott Bay with Annual Rainfall for the 19 Year Simulation.....	10-21

Figure 10-13. Variation of Number of Treated Discharge Events with Annual Rainfall for the 19 Year Simulation.....	10-22
Figure 10-14. Frequency Distribution of Treated Discharge Event Volumes .....	10-26
Figure 10-15. Frequency Distribution of Potential Treated Discharge Peak Flows.....	10-27
Figure 10-16. Expected Average and Range of Number of Treated Discharge Events by Calendar Month.....	10-28
Figure 10-17. Expected Average and Range of Monthly Discharge Volumes.....	10-29
Figure 10-18. Frequency Distribution of Average Monthly Discharge Volumes .....	10-30
Figure 10-19. Central Trunk CSO Pipeline .....	10-35
Figure 10-20. Lake Union Tunnel CSO Pipeline .....	10-37
Figure 10-21. Valley Street Connection.....	10-40
Figure 10-22. CSO # 175.....	10-42
Figure 10-23. CSO # 175.....	10-44
Figure 10-24. CSO #175.....	10-46
Figure 10-25. CSO #175.....	10-48
Figure 10-26. CSO Pipeline and Effluent Pipeline .....	10-54
Figure 10-27. Elliott West Pipeline and Effluent Pipeline Profiles.....	10-56
Figure 10-28. Elliott West CSO Pipeline Effluent Pipeline Plan and Profile .....	10-58
Figure 10-29. Elliott West CSO Pipeline Effluent Pipeline Plan and Profile .....	10-60
Figure 10-30. Mercer Street Tunnel Proposed Tunnel Alignment.....	10-67
Figure 10-31. Mercer Street Tunnel Proposed Tunnel Alignment.....	10-69
Figure 10-32. Mercer Street Tunnel Proposed Tunnel Alignment.....	10-71
Figure 10-33. Floor Plan at EL 120.00.....	10-78
Figure 10-34. Pump Station Sections.....	10-80
Figure 10-35. CSO Treatment Structure Plan at EL 135.0.....	10-82
Figure 10-36. Average Number of Times per Year Various Numbers of Pumps are Operated.....	10-84
Figure 10-37. Alki Treatment Plant Disinfection Performance .....	10-87
Figure 10-38. Bench Scale Disinfection Tests Using Denny Way Overflow.....	10-88
Figure 10-39. Offshore General Features .....	10-96
Figure 10-40. Outfall Cross Section Alternatives .....	10-99
Figure 10-41. Comparison of West Point Flows with and without Transfers from Denny Way – Design Storm 6.....	10-105
Figure 10-42. West Point Flow Range vs Fraction of Released Tunnel Volume.....	10-106
Figure 10-43. West Point TSS Removal Rate and Flow Rate Data .....	10-107
Figure 10-44. Annual Tunnel Flow Balance.....	10-108
Figure 10-45. Summary of System-wide TSS Removal.....	10-109
Figure 10-46. Carkeek Effluent Settletable Solids .....	10-113
Figure 10-47. Sampling Location Schematic.....	10-118
Figure 12-1. Overall Project Schedule .....	12-2
Figure 12-2. Construction Sequence Schedule .....	12-5