

Infiltration/Inflow (I/I) Reduction Projects

King County, Washington



E & P Subcommittee Meeting
April 16, 2008

Purpose & Direction/Input

Meeting Purpose

- Inform the E & P Subcommittee about the status of I/I Reduction Efforts
 - Background information on I/I Program
 - Recent project revisions
 - Benefit/Cost Analysis Process
 - Specific Project Information
- Respond to questions
- Obtain input and direction from the E & P Subcommittee

E & P Subcommittee Needed Input and Direction

- Confirm Benefit/Cost Process and Approach
- Provide direction and input on potential approaches for specific projects

Project Timeline

Regional Infiltration/Inflow Program Milestones

2007–2008

Predesign feasibility analysis and sewer system evaluation surveys (SSES), select 2-3 initial I/I reduction projects.

2009

Final Design of initial I/I reduction projects. Obtain right-of-entry agreements from property owners.

2010–2011

Construction of initial I/I reduction projects.

2012

Review of project results to determine future I/I reduction projects. King County Executive reviews and submits recommendations to County Council.

Implement regional program

Purpose of Initial I/I Projects

- To Demonstrate & Test the Cost-Effectiveness of I/I Removal on Large Scale
- To Test Planning Assumptions for Use in Future I/I Reduction Planning
- To Learn More from Working on Private Property
- To Provide Models for Successful Future Projects
- To Test Standards, Policies & Procedures

Benefit/Cost Criteria To Evaluate Cost Effectiveness

Benefits

- Reduced, Delayed, or Eliminated Capital Cost Savings for Regional Conveyance and Treatment Systems

Costs

- I/I project costs
 - Project Management
 - Engineering & Design
 - Construction
 - Mitigation

- Same criteria as originally developed for program

Benefit/Cost Ratio

- To evaluate cost effectiveness, a benefit/cost ratio was calculated for each initial project:

Benefit/Cost Ratio =

$$\frac{(\text{CSI Project Cost Savings After I/I Reduction})}{(\text{Cost of Proposed I/I Reduction Project})}$$

Example:

Original CSI Project Cost:	\$10 million
Revised CSI Project Cost Based on Reduction:	<u>\$ 6 million</u>
Savings to CSI Project (Benefit):	\$ 4 million
Cost to Perform I/I Reduction (Cost):	\$ 3 million

$$\text{Benefit/Cost Ratio} = \frac{\$4 \text{ million}}{\$3 \text{ million}} = 1.33$$

Summary of the Four Initial I/I Project Candidates

Project (Facility)	Local Agency	Exceedence Year	I/I Avail. (mgd)	Required I/I Reduction (mgd)	Benefit: CSI Cost Reduction	Cost: I/I Rehab	B/C Ratio	No. Private Prop.
South Renton Interceptor	Renton	2027	7.0	0.81	\$7,270,000	\$2,217,645	3.3	119
Issaquah Storage and Trunk	Issaquah	2022	5.4	1.05	\$5,770,000	\$3,964,850	1.5	395
Bryn Mawr Storage	Skyway	2008	16.2	2.04	\$8,510,000	\$6,018,534	1.4	557
Eastgate Storage and Trunk	Bellevue	2000	8.7	3.55	\$16,629,000	\$14,459,862	1.2	1,163

Recent Project Revisions


- County Budget Revisions Require a Reduction in Project Construction Costs from \$15 Million to \$8.5 Million
- Budget Reductions Accommodated in Predesign Approach by Evaluating Rehabilitation in Subsets of Available Basins
- Revisions to Specific Project Requirements, Timing and Capital Costs for Bryn Mawr Tube Storage

Revisions to Bryn Mawr Storage Requirements


Project (Facility)	Local Agency	Exceedence Year	I/I Avail. (mgd)	Required I/I Reduction (mgd)	Benefit: CSI Cost Reduction	Cost: I/I Rehab	B/C Ratio	No. Private Prop.
South Renton Interceptor	Renton	2027	7.0	0.81	\$7,270,000	\$2,217,645	3.3	119
Issaquah Storage and Trunk	Issaquah	2022	5.4	1.05	\$5,770,000	\$3,964,850	1.5	395
Bryn Mawr Storage ¹	Skyway	2008 2022	16.2	2.04 1.63	\$8,510,000 \$3,680,000	\$6,018,534 ???	1.4 ???	557
Eastgate Storage and Trunk	Bellevue	2000	8.7	3.55	\$16,629,000	\$14,459,862	1.2	1,163

1. Storage requirement revised from 320,000 gallons to 78,000 gallons

Factors Considered in I/I Project Alternatives Development




Project Alternatives Process



Renton Project Area Summary

- Suspicion of “Smoking Gun” Problem in Basin
- Summary of SSES Results
 - Few Smoke Testing Hits in Basin
 - No Hospital Direct Connects Revealed by Dye Testing
 - CCTV Investigation Focused on Downstream Portion of Basin
 - Some Infiltration Sources Revealed in Mains and Manholes
- Recent Flow Monitoring Results

Net RNT005 Modeled Vs. Measured Flows




Total RNT005 Measured Flows

Initial I/I Projects

Comparison of RNT005 Gross, RNT005 Net, and Upstream meters gross flows

Pipe Height: 26.75



Renton Project Area Summary

- Field Observations During December 2007 Storm
 - 7 Manholes in Wetland Area Parallel to SR-167 Subject to Inflow and Infiltration
 - All 7 Manholes Show Signs of Infiltration (Based on Visual and CCTV Inspection)
 - 6 Manholes Showed Signs of up to 2 Feet of Inundation by Surface Waters


Renton Project Area Summary

- Potential Approach for Renton Basin
 - Implement Immediate Repairs to Correct Identified Deficiencies
 - Grout and Line 7 Manholes
 - Raise 6 Manholes
 - Line Approximately 250 Lineal Feet of Sewer Main In Wetland Area
 - Corrective Actions Implemented By City of Renton at an Approximate Cost of \$50k - \$60k Funded Through I/I Program
 - County to Provide Continued Flow Monitoring During Subsequent Wet Seasons
 - No Additional Investigation of Basin to Identify and Correct Other I/I Sources


Skyway Project Area Summary

- Summary of SSES Results in BLS001 and BLS003
 - 47 Smoke Testing Hits in Basins
 - CCTV Revealed Moderate Number of Defects in Mains, Laterals and Side Sewers
 - Lateral and Side Sewer Materials and Methods of Construction Suggest Potential I/I Sources
 - Results are Consistent with SSES Work Completed During Pilot Project
- Recent Flow Monitoring Results

BLS001 Modeled Vs. Measured Flows



BLS003 Modeled Vs. Measured Flows




Skyway Project Area Summary

- Rehabilitation in BLS001 and BLS003 More Complicated and Costly Than Pilot
 - Mains Through Backyards
 - Over 500 Properties in the Two Basins (Compared With 163 Rehabilitated in Pilot)
 - Lower I/I Available in the Two Basins (2.04 MGD Vs. 2.5 MGD Reduction Attained in Pilot)
- Flow Monitoring Indicates High I/I Totals Remain in BLS002

BLS002 Basin



BLS002 Modeled Vs. Measured Flows



Skyway Project Area Summary

- Windshield Survey of BLS002 Performed
- Remaining Un-Rehabilitated Portions of Basin Very Similar to Pilot
- Lateral and Side Sewer Rehabilitation Can Be Achieved at Less Cost With Higher I/I Removal per Property in BLS002 vs. BLS001 and BLS003


Skyway Project Area Summary

- Approach for Skyway Project Area
 - Continue Evaluating Skyway Project Area Considering Revised Regional Conveyance System Requirements
 - Include BLS002 in Predesign Evaluation of Skyway Project Area
 - Perform Smoke Testing in BLS002 and CCTV Approximately 10% of Mains, Laterals and Side Sewers To Assess Condition and Materials of Construction


Eastgate Project Area Summary

- Summary of SSES Results
 - 30 Smoke Testing Hits in Basins
 - CCTV Revealed Moderate Number of Defects in Mains, Laterals and Side Sewers
 - Sewer Mains Appear in Good Condition
 - Lateral and Side Sewer Materials and Methods of Construction Suggest Potential I/I Sources
- Recent Flow Monitoring Results


BEL011 Modeled Vs. Measured Flows



BEL012 Modeled Vs. Measured Flows



BEL031 & BEL032 Modeled Vs. Measured Flows



Eastgate Project Area Summary

- BEL014 Least Attractive of Basins for Rehabilitation of Mains, Laterals and Side Sewers
 - Newer Development Than Other Eastgate Basins
 - More PVC Mains, Laterals and Side Sewers
 - High Number of Difficult Access Properties
 - Moderate I/I Totals in Basin
 - I/I Reduction by Disconnection of Inflow Sources Remains Viable in Basin


Eastgate Project Area Summary

- In General, All Eastgate Basins Present Difficult Rehabilitation Challenges
 - Nearly Half of Mains Are Located in Backyards
 - Many Areas with Difficult Access Constraints
 - Challenges Will Result in Higher Rehabilitation Costs

Eastgate Field Conditions

Easy Rehabilitation


- Low to Moderate Relief
- Direct Side Sewer Routing
- Easy Access to Main and Building Point of Connection
- Typical Restoration



Eastgate Field Conditions

Medium Rehabilitation

- Moderate to Steep Relief
- Likelihood of Multiple Bends
- Challenging Access to Building Point of Connection
- Medium Value Restoration



Eastgate Field Conditions

Difficult Rehabilitation

- Steep to Extreme Relief
- Shared Side Sewers w/ Multiple Bends
- Challenging Access Building Point of Connection
- Constructed Access to Main Point of Connection
- High Value Restoration and Larger Disturbance Areas




Eastgate Project Area Summary

- Approach for Eastgate Project Area
 - Remove BEL014 From Further Analysis and Consideration for Main, Lateral and Side Sewer Rehabilitation
 - Continue Evaluation of Disconnecting Inflow Sources in Basin BEL014
 - Continue Evaluating BEL011, BEL012, BEL031 and BEL032 Recognizing Higher Construction Costs Are Likely
 - Rehabilitation Alternatives Likely Limited to One or Two of the Four Basins Due to Reduced Project Budget


Issaquah Project Area Summary

- Summary of SSES Results
 - 7 Smoke Testing Hits in Basins
 - CCTV Being Completed; Not Yet Reviewed
- Issaquah Basins Exhibit Similar Challenges as Eastgate Area
- Recent Flow Monitoring Results

ISS003 Modeled Vs. Measured Flows



ISS004 Modeled Vs. Measured Flows



Issaquah Project Area Summary

- Approach for Issaquah Project Area
 - Continue Evaluating ISS003 and ISS004 Recognizing Higher Construction Costs Are Likely
 - Eastgate and Issaquah Areas Evaluated Concurrently
 - Rehabilitation Alternatives May Include Work in One of the Two Issaquah Basins and May Be Combined with Eastgate Rehabilitation

E&P Subcommittee Direction and Input

1. Does the E & P Subcommittee have comments or questions regarding the presented Benefit/Cost approach?
2. Does the E & P Subcommittee agree with the potential approach for the Renton project area?
3. Does the E & P Subcommittee agree with the approach outlined for the Skyway project area and agree with including BLS002 in the evaluation?
4. Does the E & P Subcommittee agree with the approach outlined for the Eastgate and Issaquah project areas including reduced evaluation of BLS014?

Next Steps

[illegible]

Renton Project Area Approach

- Potential Approach for Renton Basin
 - Implement Immediate Repairs to Correct Identified Deficiencies
 - Grout and Line 7 Manholes
 - Raise 6 Manholes
 - Line Approximately 250 Lineal Feet of Sewer Main In Wetland Area
 - Corrective Actions Implemented By City of Renton at an Approximate Cost of \$50k - \$60k Funded Through I/I Program
 - County to Provide Continued Flow Monitoring During Subsequent Wet Seasons
 - No Additional Investigation of Basin to Identify and Correct Other I/I Sources

Skyway Project Area Approach

- Approach for Skyway Project Area
 - Continue Evaluating Skyway Project Area Considering Revised Regional Conveyance System Requirements
 - Include BLS002 in Predesign Evaluation of Skyway Project Area
 - Perform Smoke Testing in BLS002 and CCTV Approximately 10% of Mains, Laterals and Side Sewers To Assess Condition and Materials of Construction

Eastgate Project Area Approach

- Approach for Eastgate Project Area
 - Remove BEL014 From Further Analysis and Consideration for Main, Lateral and Side Sewer Rehabilitation
 - Continue Evaluation of Disconnecting Inflow Sources in Basin BEL014
 - Continue Evaluating BEL011, BEL012, BEL031 and BEL032 Recognizing Higher Construction Costs Are Likely
 - Rehabilitation Alternatives Likely Limited to One or Two of the Four Basins Due to Reduced Project Budget

Issaquah Project Area Approach

- Approach for Issaquah Project Area
 - Continue Evaluating ISS003 and ISS004 Recognizing Higher Construction Costs Are Likely
 - Eastgate and Issaquah Areas Evaluated Concurrently
 - Rehabilitation Alternatives May Include Work in One of the Two Issaquah Basins and May Be Combined with Eastgate Rehabilitation