

TABLE OF CONTENTS

	<u>Page Number</u>
Executive Summary	ES-1
Chapter 1 Introduction	
Scope and Organization of Report.....	1-1
CSOs: A Working Definition	1-2
The CSO Problem and Regional Water Quality.....	1-4
Why a 1995 CSO Update	1-4
Chapter 2 Metro CSO History	
Clean Water Act.....	2-1
Greatest Reasonable Reduction of CSO.....	2-3
The 1995 Regional Wastewater Services Plan	2-4
National Oceanic and Atmospheric Administration (NOAA) Agreement	2-5
Chapter 3 Wastewater Conveyance System Overview	
Service Area.....	3-1
Existing Treatment Plants	3-2
West Point Treatment Plant.....	3-2
East Division Reclamation Plant.....	3-5
Carkeek Park CSO Treatment Plant.....	3-5
Alki CSO Treatment Plant.....	3-6
Existing Conveyance Facilities.....	3-6
Pipelines.....	3-6
Pumping Stations.....	3-7
Regulator Stations	3-7
Flow Transfers	3-8
Effluent Disposal Systems	3-8
CATAD Control.....	3-8
Relationship between Metro and City of Seattle Systems	3-9

TABLE OF CONTENTS (CONTINUED)

	<u>Page Number</u>
Chapter 4 Review of the Existing CSO Program	
Existing Conditions from the 1988 Plan.....	4-1
Baseline Conditions.....	4-1
1988 Computer Modeling.....	4-2
Metro's New Model	4-4
Revised Existing Conditions.....	4-4
Control Projects from the 1988 Plan	4-5
South Hanford Street Tunnel Separation Project.....	4-6
Lander Separation/Bayview Storage Project.....	4-7
CATAD Modifications	4-7
Fort Lawton Parallel Tunnel Project.....	4-7
University Regulator Separation	4-8
Carkeek Park Transfer and CSO Treatment Facility	4-8
Alki Transfer/CSO Facilities Project	4-8
Kingdome/Industrial Area Storage and Separation Project.....	4-9
Denny Way CSO Control	4-9
Michigan Separation Project.....	4-10
Diagonal Separation Project	4-10
Other CSO Projects.....	4-11
Henderson /Martin Luther King Way CSO Control Engineering Evaluation.....	4-11
Harbor CSO Pipeline Project.....	4-12
North Beach Storage/Pump Station Upgrade	4-12
Brandon Separation Project	4-12
1998 Existing Conditions	4-13
Additional Study Requirements.....	4-14
Water and Sediment Quality.....	4-17
CSO Monitoring Program.....	4-18
Sediment Monitoring Program	4-18
Cost-Effectiveness of CSO Control Projects.....	4-20

TABLE OF CONTENTS (CONTINUED)

	<u>Page Number</u>
Chapter 5 CSO Control Projects for the Next Five Years	
Projects from the <i>1988 Plan</i>	5-1
Denny Partial Separation Project.....	5-1
Michigan Street Separation Project.....	5-4
Kingdome/Industrial Separation Project	5-4
CSO Control Program Changes for the Next Five Years	5-4
Denny Way/Lake Union CSO Control Project.....	5-5
Harbor CSO Pipeline Project.....	5-8
Henderson/Martin Luther King Way CSO Control Engineering Evaluation.....	5-10
Impact of 1995 Program Changes on Control Goals	5-10
Cost-Effectiveness of 1995 Program Changes	5-12
Rate Impacts of 1995 CSO Update Projects.....	5-13
Chapter 6 Environmental Review	
Environmental Documentation for Previous CSO Plans	6-1
<i>1985 Final Environmental Impact Statement</i>	6-1
<i>1986 Final Supplemental Environmental Impact Statement</i>	6-2
1988 CSO Control Plan	6-2
<i>1995 CSO Update</i> Environmental Documentation.....	6-4
Project-Level Environmental Documentation	6-4
APPENDIX A.	A CSO Glossary
APPENDIX B.	A CSO Bibliography
APPENDIX C.	CSO Rate Analysis and Capital Improvement Program Schedule, Funding and Costs
APPENDIX D.	SEPA Adoption Notice and Addendum
APPENDIX E.	Results of CSO Monitoring Program
APPENDIX F.	Basis of Capital Cost Estimates

LIST OF TABLES

	<u>Page Number</u>
Table ES-1. Baseline Metro Overflow Volumes.....	ES-3
Table ES-2. Annualized 1998 Baseline CSO Volumes and Frequencies.....	ES-7
Table 3-1. Metro Wastewater Treatment Plant Data	3-2
Table 3-2. Metro's Effluent Disposal Systems.....	3-8
Table 4-1. Baseline Metro Overflow Volumes	4-3
Table 4-2. Projects from the 1988 Plan	4-6
Table 4-3. Projects Not Identified in the 1988 Plan	4-11
Table 4-4. Annualized 1998 Baseline CSO Volumes and Frequencies	4-16
Table 4-5. CSO Monitoring Program Status	4-19
Table 4-6. Actual and Representative Projects Included in Cost-Effectiveness Analysis.....	4-22
Table 5-1. Comparison of CSO Control Projects in 1988 Plan and 1995 CSO Update.	5-3
Table 5-2. 1988 Plan and Actual CSO Reduction, by Plan Phase.....	5-11
Table 6-1. Comprehensive List Of CSO Project Elements Addressed In Historical And Current Planning Projects	6-3

LIST OF FIGURES

	<u>Page Number</u>
Figure ES-1. Combined Sewer Overflow Locations	ES-5
Figure 1-1. Combined and Separated Sewer Systems	1-3
Figure 2-1. Reduction in Untreated Sanitary and Combined Sewer Overflows in Seattle Area Since 1960	2-2
Figure 3-1. Metro Wastewater System Components	3-3
Figure 3-2. Typical Regulator Station	3-7
Figure 4-1. Combined Sewer Overflow Locations.....	4-15
Figure 4-2. Capital Costs Necessary to Achieve Control of CSO Volumes.....	4-22
Figure 5-1. Locations of CSO Control Projects for the Next Five Years.....	5-2
Figure 5-2. Layout of Denny Project Facilities.....	5-6

"