

**METRO CSO 5-YEAR UPDATE**

**TASK 5 REPORT**

**METRO REGIONAL WASTEWATER SERVICES PLAN  
SYSTEM ALTERNATIVES**

**SUPPORTING CSO PROJECT DESCRIPTIONS**

---

**PREPARED BY**

**BROWN AND CALDWELL  
WITH KCM, HERRERA ENVIRONMENTAL CONSULTANTS,  
AND ASSOCIATED FIRMS**

---

**AUGUST 1995**

## TABLE OF CONTENTS

I. INTRODUCTION .....	1
<i>CSO Project Phasing to Meet Ecology Requirements</i> .....	3
<i>Volumes Required to be Controlled</i> .....	8
<i>Phasing Criteria</i> .....	8
<i>Phasing Assumptions</i> .....	8
<i>Project Cost Estimates</i> .....	9
II. GROUP 1: CONSTANT PROJECTS .....	11
<i>General Description</i> .....	11
<i>CSO Control Volumes</i> .....	11
<i>Facility Design and Cost Estimates</i> .....	11
<i>Project Phasing</i> .....	12
<i>Relationship to WW2020+ and Biosolids Projects</i> .....	12
<i>Programmatic Issues</i> .....	12
III. GROUP 2A: WEST POINT NORTHERN SERVICE AREA – NO NEW LAKE LINE .....	17
<i>General Description</i> .....	17
<i>CSO Control Volumes</i> .....	17
<i>Facility Design and Cost Estimates</i> .....	17
<i>Project Phasing</i> .....	18
<i>Relationship to WW2020+ and Biosolids Projects</i> .....	18
IV. GROUP 2B: WEST POINT NORTHERN SERVICE AREA – WITH NEW LAKE LINE .....	23
<i>General Description</i> .....	23
<i>CSO Control Volumes</i> .....	23
<i>Facility Design and Cost Estimates</i> .....	23
<i>Overview of Environmental Issues – University/Montlake Area Storage Tank Sites</i> ....	24
<i>Project Phasing</i> .....	28
<i>Relationship to WW2020+ and Biosolids Projects</i> .....	28
V. GROUPS 3A AND 3B: WEST POINT SOUTHERN SERVICE AREA – SECONDARY WASTEWATER PLUS PRIMARY CSO TREATMENT FACILITY AT DUWAMISH .....	34
<i>General Description</i> .....	34
<i>CSO Control Volumes</i> .....	34
<i>Facility Design and Cost Estimates</i> .....	35
<i>Project Phasing</i> .....	35
<i>Relationship to WW2020+ and Biosolids Projects</i> .....	35
VI. GROUP 3C: WEST POINT SOUTHERN SERVICE AREA – SECONDARY WASTEWATER PLUS PRIMARY CSO TREATMENT FACILITY AT DUWAMISH	39
<i>General Description</i> .....	39
<i>CSO Control Volumes</i> .....	39
<i>Facility Design and Cost Estimates</i> .....	39
<i>Project Phasing</i> .....	40
<i>Relationship to WW2020+ and Biosolids Projects</i> .....	40

VII. GROUP 4: WEST POINT SOUTHERN SERVICE AREA – FLOW TRANSFER TO EDRP AT RENTON .....	43
<i>General Description</i> .....	43
<i>CSO Control Volumes</i> .....	43
<i>Facility Design and Cost Estimates</i> .....	43
<i>Project Phasing</i> .....	44
<i>Relationship to WW2020+ and Biosolids Projects</i> .....	44
VIII. GROUP 5: WEST POINT SOUTHERN SERVICE AREA – ON-SITE TREATMENT EMPHASIS.....	48
<i>General Description</i> .....	48
<i>CSO Control Volumes</i> .....	49
<i>Facility Design and Cost Estimates</i> .....	49
<i>Project Phasing</i> .....	49
<i>Relationship to WW2020+ and Biosolids Projects</i> .....	50
IX. GROUP 6: WEST POINT SOUTHERN SERVICE AREA – SEPARATION AND STORAGE EMPHASIS .....	54
<i>General Description</i> .....	54
<i>CSO Control Volumes</i> .....	54
<i>Facility Design and Cost Estimates</i> .....	54
<i>Project Phasing</i> .....	54
<i>Relationship to WW2020+ and Biosolids Projects</i> .....	55
X. GROUP 7A: WEST POINT SOUTHERN SERVICE AREA – DEEP TUNNEL STORAGE .....	59
<i>General Description</i> .....	59
<i>CSO Control Volumes</i> .....	59
<i>Facility Design and Cost Estimates</i> .....	59
<i>Project Phasing</i> .....	60
<i>Relationship to WW2020+ and Biosolids Projects</i> .....	60
<i>Relationship to West Point Northern Service Area Group 2 CSO Control Projects</i> ....	60
XI. PROGRAMMATIC ISSUES .....	66
<i>Roof Leader Disconnection Program</i> .....	66
<i>Drainage Ordinance Enforcement and System Optimization Opportunities</i> .....	67

ATTACHMENT 1: CONCEPTUAL SITE LAYOUTS

ATTACHMENT 2: ADDITIONAL CAPITAL COST DETAIL

## **LIST OF TABLES**

1	Summary Alternative CSO Control Groups .....	2
2	Summary of CSO/Stormwater Volumes and Biosolids Production .....	4
3	CSO Control Project Phasing .....	5
4	Estimated Flow Volumes and Costs for Group 1 Projects .....	15
5	Capital Cost and O&M Phasing Summary for Group 1 Projects .....	16
6	Estimated Flow Volumes and Costs for Group 2a Projects.....	21
7	Capital Cost and O&M Phasing Summary for Group 2a Projects .....	22
8	Estimated Flow Volumes and Costs for Group 2b Projects .....	32
9	Capital Cost and O&M Phasing Summary for Group 2b Projects .....	33
10	Estimated Flow Volumes and Costs for Group 3b Projects .....	37
11	Capital Cost and O&M Phasing Summary for Group 3b Projects .....	38
12	Estimated Flow Volumes and Costs for Group 3c Projects.....	41
13	Capital Cost and O&M Phasing Summary for Group 3c Projects .....	42
14	Estimated Flow Volumes and Costs for Group 4 Projects .....	46
15	Capital Cost and O&M Phasing Summary for Group 4 Projects .....	47
16	Estimated Flow Volumes and Costs for Group 5 Projects .....	51
17	Capital Cost and O&M Phasing Summary for Group 5 Projects .....	52
18	Estimated Flow Volumes and Costs for Group 6 Projects .....	56
19	Capital Cost and O&M Phasing Summary for Group Projects .....	57
20	Estimated Flow Volumes and Costs for Group 7a Projects.....	61
21	Capital Cost and O&M Phasing Summary for Group 7a Projects .....	62
22	Modified Capital Cost and O&M Phasing Summary for Group 2a Projects when Combined with Group 7a Projects .....	63
23	Modified Capital Cost and O&M Phasing Summary for Group 2b Projects when Combined with Group 7a Projects .....	64

## **LIST OF FIGURES**

1a	Costs Associated with West Point Northern Service Area CSO Control Group Alternatives.....	10
1b	Costs Associated with West Point Southern Service Area CSO Control Group Alternatives.....	10
2	Group 1 projects: constant projects that do not change with WW2020+ .....	14
3	Group 2a1 projects: North Interceptor without a new Lake Line, surface storage option .....	19
4	Group 2a2 projects: North Interceptor without a new Lake Line, deep tunnel option .....	20
5	Group 2b1 projects: North Interceptor with a new Lake Line, surface storage option .....	29
6	Group 2b2 projects: North Interceptor with a new Lake Line, deep tunnel option .....	30
7	University and Montlake area alternative storage tank sites .....	31
8	Group 3b and 3c projects: Duwamish secondary/CSO treatment .....	36
9	Group 4 projects: Southern Service Area transfer to EDRP .....	45
10	Group 5 projects: Southern Service Area on-site treatment emphasis.....	50
11	Group 6 projects: Southern Service Area alternative configuration to Group 5, separation and storage with on-site treatment .....	55
12	Group 7a projects: Southern Service Area deep tunnels for CSO control .....	60